



DESIGN HAZARD ELIMINATION & RISK REDUCTION REGISTER

Document Number: 7694-CCA5-P3-REG-CV-JAC-0004

Project Title: East Coast Railway - Phase 3 - CCA5

Project Number: D3658302

Client: Iarnród Éireann Irish Rail

Project Manager: Damian Keneghan

Design Manager: Jon Denner

Local HSEiD Advisor: _____

Revision	Issue Date	Revision Description	Prepared By	Checked By	Reviewed By	Approved By
A.1	17-Jan-24	Top Ranking Options Concept Design	David Thomas	Olwen Rowlands	Jill Gambrill	Jon Denner
A.2	8-Oct-24	Emerging Preferred Option Concept Design	Emily Marshall	Jill Savory (nee Gambrill)		
A	12-Aug-25	FIRST ISSUE	Emily Jennings	Paul Fish	Jill Savory	Damien Keneghan

Introduction

This provides a means of identifying design hazards and recording design mitigation and risk reduction actions taken.

All foreseeable design hazards for each discipline will be entered into the Design Hazard Elimination & Risk Reduction Register (DHERRR) by the Designers.

A single point of contact will be responsible for coordinating design stakeholder input to the DHERRR to ensure that there are no gaps in design information knowledge exchange.

The discipline lead designer(s) will be responsible for ensuring completeness and consistency of their design discipline across the project.

The full completed DHERRR shall form part of the design record for this project.

Drawings and documents which contain significant risks shall reference this document in the drawings or document notes.

Hazard / Risk Register completion		
Column 1	Risk ID	Enter the Hazard/ Risk number, this should be sequential.
Column 2	Design Hazard Review Activity Description	State what activity the design hazard was identified (from pull down menu): <ul style="list-style-type: none">• Design• Interactive Design Safety Session• Hazop Meeting• Hazid Meeting• Routine Design Team Meeting• Design Stage Meeting• Pre-Tender Design Review Meeting• Construction Phase Design Revision• HSE in Design Review
Column 3	Phase	Identify what phase of the project the Hazard applies to (from pull down menu): <ul style="list-style-type: none">• P - Pre-construction• C - Construction• M - Maintain / Clean• U - Use as a workplace• D - Demolish/Decommission
Column 4	Activity	Describe the Activity to be undertaken where a Hazard may be present
Column 5	Potential Hazard	Describe the Hazard associated with the described activity
Column 6	Who is at Risk	Identify who is at risk against each associated activity (from pull down menu): <ul style="list-style-type: none">• Construction• Commissioning• Operations• Maintenance• Decommissioning• Demolition• Public
Column 7	Probability	Determine the Probability of the unmitigated Hazard (from pull down menu). <ul style="list-style-type: none">• 1 - Highly Unlikely• 2 - Unlikely• 3 - Possible• 4 - Likely• 5 - Highly Likely
Column 8	Worst Potential Severity (WPS)	Determine the Worst Potential Severity (WPS) of the unmitigated Hazard (from pull down menu). <ul style="list-style-type: none">• 1 - Nil or slight injury / illness, property damage or environmental issue.• 2 - Minor injury / illness, property damage or environmental issue• 3 - Moderate injury or illness, property damage or environmental issue• 4 - Major injury or illness, property damage or environmental issue.• 5 - Fatal or long term disabling injury or illness. Significant property damage or environmental issue.• 10 - Multiple fatalities and catastrophic event
Column 9 Severity	Initial Risk Rating	Calculates the Initial Risk Rating of the unmitigated hazard (Probability x WPS) Automatic RAG for status <ul style="list-style-type: none">1 - 5 - Green6 - 10 - Amber<10 - Red
Column 10 Risk	Designer	Select the design discipline raising the hazard (amend to suit in the 'Reference' tab) <ul style="list-style-type: none">• Architect• Mechanical• Electrical• Civil/Structural• Environmental• Control / Instrumentation• Piping• HVAC• Commissioning• Non Jacobs Designer• Client• User entry• All Disciplines
Column 11	Design Measures To Eliminate Hazard	Describe the Design Measures to be implemented to Eliminate the Hazard as a FIRST CHOICE
Column 12	Design Measures To Reduce Risk	Describe the Design Measures to be implemented to Reduce the Risk associated with the Hazard SECOND CHOICE
Column 13	Residual Probability	Determine the Probability of the residual risk from the hazard (from pull down menu). Selection per column 7
Column 14	Residual WPS	Determine the Severity of the residual risk from the Hazard (from pull down menu). Selection per column 8
Column 15	Residual Risk Rating	Calculates the Residual Risk Rating from the hazard (Probability x WPS) Automatic RAG for status
Column 16	Residual Risk Description	Describe clearly the Residual Risk associated with the Hazard to be managed by those using the Design
Column 17	Included in Drawing No(s)	List the documents where the Residual Risk has been communicated to those using the Design
Column 18	Action By	State who the action is to be taken/completed (Name or Role)
Column 19	Target Date	Insert the initial target completion date here. This date should not be revised
Column 20	Revised Target Date	Insert the latest revised target completion date here.
Column 21	Date Action Complete	Insert the date the Action was completed - or was transferred to a subsequent action
Column 22	Tracker Status	Automatic RAG rating for status. GREEN indicates that the action is ongoing with time in hand. AMBER is imminently due and RED indicates due or overdue
Column 23	Comments	Insert comments here relating to current status, whether the action is fully closed out, or is subsumed into another action etc
Column 24	Primary Legislation	Identify the primary legislation in the country where the design hazard relates to (where applicable).

The HSE in Design Review shall confirm that the Design Hazard Elimination and Risk Reduction process has been completed and that the Residual Risks are acceptable to the Project.

Information contained in this document is confidential and proprietary to Jacobs or its affiliates and is for reference only. Jacobs does not make any representation or warranty and shall not be liable in any way with respect to the information contained herein or the use thereof. The information shall not be reproduced, copied, loaned, exhibited, disclosed or used in whole or in part without the prior written consent of Jacobs. The document and any copies thereof shall be returned on request of Jacobs. All rights reserved.



Project Name:	East Coast Railway - Phase 3 - CCA5
Project Number:	D3658302
Client:	Iarnród Éireann Irish Rail

DESIGN HAZARD ELIMINATION & RISK REDUCTION REGISTER OF DESIGN REVIEWS

[illegible]

CRITICAL RISK SUMMARY REPORT



Project Number: D3658302 Project Title: East Coast Railway - Phase 3 - CCAS

Project Manager: Damian Keneghan

Design Manager Jon Denner

Date of Issue: 12/08/25

OVERVIEW OF CRITICAL RISKS ASSOCIATED WITH THE PROJECT. This identifies the top 20 hazards/risks associated with design, construction, operation, maintenance and demolition of the project.

Comments	Residual Risk Summary
. Number of completed Mitigation Actions over latest reporting period	Number of 'High' risks 11
. Number of revised Mitigation Actions over latest reporting period	Number of 'Medium' risks 9
. Number of new risks over latest reporting period	Number of 'Low' risks 14
. Number of closed risks over latest reporting period	
. Number of risks with modified scores over latest reporting period	
Suggested areas / topics for comment	
. Involvement and competency of project team members with risk management	
. Tabling and review of risk register at monthly design team meeting	
. Quality and quantity of design mitigation actions in place	

1	4	5	12	16	18	22	23
Risk ID	Activity	Potential Hazard	Design Measures to Reduce Risk	Residual Risk Description	Action By (Name or Role)	Tracker Status	Comments
1	Use of vehicles/plant on site - Public	Transportation over foreshore and access ramps, etc. Potential plant overturning with potential for injury/death to members of public with access to the foreshore	Access points to be identified and to be incorporated during design development.	Transportation over foreshore and access ramps, etc. Potential plant overturning leading to potential for injury/death to members of public with access to the foreshore.	Contractor	ONGOING	Contractor to include appropriate traffic management and works segregation in method statements with mitigation and reduction measures to separate vehicles and public.
2	Use of vehicles/plant potential injury/death to Construction Staff	Transportation over foreshore etc. Leading to potential injury/death to Construction staff resulting from vehicles overturning.	Access points and restrictions to be incorporated into design.	Transportation over foreshore and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting from vehicles overturning.	Contractor	ONGOING	Contractor to include site access routes and working areas with mitigation and reduction measures in method statements. Contractor to prepare detailed design to consider access restrictions (e.g. ramp loadings)
3	Storage of rock piles, being trapped in voids or crushed by falling rock.	Public climbing on rock piles, being trapped in voids or crushed by falling rock.	Avoid stockpiles of rock in publicly accessible areas as far as possible	Public climbing on rock piles, being trapped in voids or crushed by falling rock.	Contractor	ONGOING	Contractor to identify secure area for storage of rock and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed.
4	Handling and placement of rock armour	Death/injury to site personnel from loss of control of rocks (movement due to soft ground conditions/dropped by construction plant).	Design has minimised quantity of rock required by increasing the revegetation slope where possible. Early design of the rock structures & grading to allow delivery rock delivery to commence early in programme.	Death/injury to site personnel from loss of control of rocks (movement due to soft ground conditions/dropped by construction plant). Risk of injury to eye as a result of rock splinters.	Contractor	ONGOING	Contractor to prepare method statement and safe system of work. Experienced Contractor and subcontractors to be appointed.
5	Managing public access to works	Potential for public to become injured if gaining access to site while heavy plant etc are	At detailed design stage, contractor to address public access concerns as part of method statement.	Risk of injury to public due to access gained to site.	Designer / Contractor	ONGOING	Contractor to prepare method statement and safe systems of work. These will ensure that the chance of public access to the site is limited as much as practically possible.
6	Proximity to railwayline	Risk of construction next to trainline - collisions, vibrations, noise	Strict regulatory guidelines must be followed. Worker training programme required to advise on hazards of working near trainlines.	Collision with train, vibrations from train causing rock fall	Designer / Client	ONGOING	Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles
7	Seaward side construction against cliffs	Building lean-to structures from the seaward side (CCASB) has a greater risk of material falling onto those building the structure.	Staff must be well briefed on how to best place the rocks to prevent slippage.	Risk of being hit by sliding rocks	Designer / Client	ONGOING	Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles
8	Public accessing beach areas during storm conditions	Risk of drowning	Designer to advise Client that warning signs should be installed at the access points to the coastal defence (i.e. at access ramp at southern end of CCASB)	Risk of drowning	Designer / Client	ONGOING	Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles
9	Delivery and storage of geotextile material	Risk of falling rolls of geotextile resulting in injury to construction personnel.	Safe delivery and storage methods will be defined in the geotextile specification during detailed design.	Risk of falling rolls of geotextile resulting in injury to construction personnel and public.	Designer / Contractor	ONGOING	Contractor to identify secure area for storage of geotextile material and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed.
10	Delivery and storage of geotextile material	Risk of falling rolls of geotextile resulting in injury to public.	Safe delivery and storage methods will be defined in the geotextile specification during detailed design. Ensure storage of geotextile is in areas not accessible to the public where possible.	Risk of falling rolls of geotextile resulting in injury to construction personnel and public.	Designer / Contractor	ONGOING	Contractor to identify secure area for storage of geotextile material and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed.
11	Noise/vibration impacts on marine habitat	Disruption to wildlife due to noise and vibration caused.	Correct permissions etc obtained in order to complete works. Conditions of permit will allow for protection of natural wildlife if required. Works are generally high up the beach and therefore present less of a concern for marine life.	Disruption to marine life.	Designer / Contractor	ONGOING	Contractor to provide thorough method statement and safe system of work. IIA provided at detailed design stage.
12	Cliff erosion	Cliff erosion will still occur between the rock revegements which will result in localised cliff falls with risk of injury to the public	Design of the revegements will result in beaches forming in front of the unprotected areas of the cliff thereby reducing the rate and risk of erosion	Risk of injury/death to the public	Designer / Client	ONGOING	At Detailed design stage further analysis will be undertaken to determine the location of the revegements to minimise the erosion of the cliffs/ Consider installing warning signs for the public
13	Delivery of rock	Grounding of barge	Stockpiling of rock close to the shoreline to plan rock delivery within tidal windows and not work dependent.	Risk of barge being grounded	Contractor	ONGOING	Contractor to plan rock delivery with tidal restrictions. Contractor to prepare method statement and safe system of work. Experienced Contractor and subcontractors to be appointed.
19	Existing Services	Damage to existing services during construction leading to injury to site personnel.	Full services survey to be undertaken during detailed design development.	Damage to existing services during construction leading to death or injury to site personnel.	Designer / Contractor	ONGOING	Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation work, where reasonable.
20	Unforeseen services present	Striking of live services causing electrocution, explosion, flooding and / or disruption of services.	Full services survey to be undertaken during design development.	Striking of the services causing electrocution, explosion, flooding and / or disruption of services.	Contractor	ONGOING	Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation work, where reasonable.
23	Working on the coast. Working in the tidal range. Incoming tide level can rise rapidly.	Working on beach or barge or on an exposed coast has a heightened risk of drowning and loss of equipment due to tides or storms.	Construction in tidal zone unavoidable, but minimised and simplified as far as possible.	Tidal working on an exposed coast has a heightened risk of drowning and loss of equipment due to an expected storm or wave/current regime.	Contractor	ONGOING	Contractor to obtain tidal information to be able to plan work accordingly. Contractor to have competent experience of working in tidal environment. Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE and identification of access points. Obtain frequent weather reports to predict tidal conditions. Tidal monitoring to be undertaken.
24	Cliff Material Slip	Risk of injury to personal and damage to the new revegement under significant cliff slippage during construction that involves excavation of material from the cliff toe	Contractor to put in sufficient safe systems of works as well as sufficient temporary retaining structures to limit the chance of cliff slippages occurring when the revegement is in its most unstable (i.e. during construction).	Risk of injury to personal and damage to the new revegement under significant cliff slippage during construction	Designer / Client	ONGOING	Contractor to prepare method statement and safe systems of work.
25	Unstable ground conditions	Potential for site operatives or plant to become stuck in pockets of soft or loose ground. Inability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/loss or damage to plant.	Inform contractor of risk of soft ground from GI and geotechnical analysis in detailed design.	Potential for site operatives or plant to become stuck in pockets of soft ground. Instability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/loss or damage to plant.	Designer / Contractor	ONGOING	Contractor to prepare method statement and safe systems of work. Risk to be updated following completion GI and geotechnical analysis.
26	In temporary state the elements of the construction will be subject to wave and tidal conditions	Failure of partially completed works leading to damage of surrounding structures. Potential failure in temporary condition leading to injury to workers.	The partially constructed new rock revegement will be subject to the temporary loading in a transient state. The design transient states will be identified and considered in the detailed design Stage. These are considered to be minimal due to the new works adding to existing structures, with no intertidal damage to existing structures.	Damage to existing structures during construction which impacts their performance. Identified and considered in the detailed design. Contractor expected to consider protection measures for the partially constructed new structure.	Designer / Contractor	ONGOING	Contractor to have competent experience of working in tidal environment. Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE. Contractor to obtain frequent weather reports and be practising in the assessment of weather conditions and adapt accordingly. Contractor's temporary works design to include storm conditions.

Project Meeting Date		Update Critical Risk Summary Tab				Probability		Most Potential Severity (MPS) of Impact										Risk Rating																											
Phase						1: Highly Unlikely		2: Unlikely		3: Possible		4: Likely		5: Highly Likely		1: Nil or slight injury / illness, property damage or environmental issue.		2: Minor injury / illness, property damage or environmental issue.		3: Moderate injury or illness, property damage or environmental issue.		4: Major injury or illness, property damage or environmental issue.		5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue.		10. Multiple fatalities and catastrophic event		11 Total High risks																	
Project Name:						East Coast Railway - Phase 3 - CCAS																																							
Project Number:						D3658302																																							
Client:		Iarnród Éireann Irish Rail																								9 Total Medium risks																			
Risk ID		Design Hazard Review Stage Description		Phase		Activity		Potential Hazard		Person(s) Most at Risk		WPS		Initial Risk Rating		designer		design Measures to Eliminate Hazards		design Measures to Reduce Risk		Residual Prob		Residual WPS		Residual Risk Rating		Residual Risk Description		Included on Drawing No(s) or other doc. (give ref.)		Action by (Name or Role)		Target Date		Revised Target Date		Date Action Complete		Tracker Status		Comments		Primary Legislation	
1		1 design Stage Review		C		Use of vehicle/joint on site - Public		Transportation over footpaths and access ramps, etc. Potential slips resulting from potential for injury/death to members of public with access to the footpaths.		Public		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Access points to be identified and to be incorporated during design development.		2		5		10		Transportation over footpaths and access ramps, etc. Potential slip overturning leading to potential for injury/death to members of public with access to the footpaths.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Contractor to include appropriate traffic management and works segregation in method statements with mitigation and reduction measures to separate vehicles and public.		RSA	
2		1 design Stage Review		C		Use of vehicle/joint on site - Construction Staff		Transportation over footpaths etc. Leading to potential injury/death to Construction staff resulting from vehicles overturning.		Staff		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Access points and restrictions to be incorporated into design.		2		5		10		Transportation over footpaths and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting from vehicles overturning.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Contractor to include site access routes and working areas with mitigation and reduction measures in method statements. Detailed design to consider access restrictions (e.g. ramp loadings)		RSA	
3		1 design Stage Review		C		Storage of rock		Public climbing on rock piles, being trapped in voids or crushed by falling rock.		Public		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Avoid stockpiles of rock in publicly accessible areas as far as possible		2		5		10		Public climbing on rock piles, being trapped in voids or crushed by falling rock.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Contractor to identify secure areas for storage of rock and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed. Main stockpile within secure and segregated from public.		RSA	
4		1 design Stage Review		C		Handling and placement of rock armour		Death/injury to site personnel from loss of control of rocks movement due to soil ground conditions/triggered by construction plants		Staff		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		design has minimised quantity of rock required by increasing the investment slope where possible. Early design of the rock structures is leading to allow delivery rock delivery to commence early in programme.		2		5		10		Death/injury to site personnel from loss of control of rocks movement due to soil ground conditions/triggered by construction plants. Risk of injury to eye as a result of rock splinters.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Contractor to prepare method statements and safe system of work. Experienced Contractor and subcontractors to be appointed.		RSA	
5		1 design Stage Review		C		Managing public access to works		Potential for public to become injured if getting access to site while heavy plant etc are working.		Public		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		At detailed design stage, contractor to address public access concerns as part of method statement.		2		5		10		Risk of injury to public due to access gained to site.		Drawings (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Contractor to prepare method statements and safe systems of work. These must ensure that the chance of public access to the site is limited as much as practically possible.		RSA	
6		1 design Stage Review		C		Proximity to railway/line		Risk of construction next to trainline - collisions, vibrations, noise		Staff		2		5		10		Civil / Structural		Risk not eliminated at this Preliminary design Stage.		Steel regulatory guidelines must be followed. Worker training provision required to achieve on benefits of working near trainlines.		2		5		10		Collision with train, vibrations from train causing rock fall		Documents (to be prepared at CD stage)		designer / Client		Phase 3				ONGOING		Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles		RSA	
7		1 design Stage Review		C		Seaward side construction adjacent cliffs		Building close to structures from the seaward side (CCAS) has a greater risk of material falling onto those building the structure.		Staff		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Staff must be well briefed on how to best place the rocks to prevent slippage.		2		5		10		Risk of being hit by sliding rocks		Documents (to be prepared at CD stage)		designer / Client		Phase 3				ONGOING		Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles		RSA	
8		1 design Stage Review		U		Public accessing beach areas during storm conditions		Risk of drowning		Public		2		5		10		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		designer to advise Client that warning signs should be installed at the access points to the coastal defence (i.e. at access ramp at southern end of CCAS-B)		2		5		10		Risk of drowning		Documents (to be prepared at CD stage)		designer / Client		Phase 3				ONGOING		Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles		RSA	
9		1 design Stage Review		C		Existing Services		Damage to existing services during construction leading to injury to site personnel.		Staff		2		4		8		Civil / Structural		Preliminary identification of services included on Plan drawings. Hazard not eliminated at this Preliminary design Stage.		Full services survey to be undertaken during detailed design development.		2		5		10		Damage to existing services during construction leading to death or injury to site personnel.		Drawings & Documents (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable.		RSA	
10		1 design Stage Review		C		Underground services present		Striking of live services causing excavation, explosion, flooding and/or disruption of services.		Staff		2		4		8		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Full services survey to be undertaken during design development.		2		5		10		Striking of live services causing excavation, explosion, flooding and/or disruption of services.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable.		RSA	
11		1 design Stage Review		C		Delivery of large		Grounding of large		Staff		3		3		6		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Stockpiles of rock close to the shoreline to place rock delivery within tide windows, and not work dependent.		3		3		6		Risk of large being grounded.		Contractor Buildability/Method Statement (this is not a Jacobs document)		Contractor		Phase 3				ONGOING		Contractor to plan rock delivery with tidal restrictions. Contractor to prepare method statement and safe system of work. Experienced Contractor and subcontractors to be appointed.		RSA	
12		1 design Stage Review		C		Cliff Material Slip		Risk of injury to personnel and damage to the new revetment under significant cliff overhang during construction that involves excavation of material from the cliff toe		Staff		3		5		10		Civil / Structural		The design involves use of temporary sheet piles to support loose cliff material at CCAS during construction of revetment.		Contractor to put in sufficient safe system of works as well as sufficient temporary retaining structures to limit the chance of cliff overhang occurring when the revetment is in its most unstable (i.e. during construction)		2		4		8		Risk of injury to personnel and damage to the new revetment under significant cliff overhang during construction		Documents (to be prepared at CD stage)		designer / Client		Phase 3				ONGOING		Contractor to prepare method statement and safe systems of work.		RSA	
13		1 design Stage Review		C		Unstable ground conditions		Potential for site operations or plant to become stuck in pockets of soft or loose ground. Instability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/rocks or damage to plant.		Staff		3		4		12		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Inform contractor of risk of soft ground from GI and geotechnical analysis in detailed design.		2		4		8		Potential for site operations or plant to become stuck in pockets of soft ground. Instability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/rocks or damage to plant.		Drawings & Documents (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Contractor to prepare method statement and safe systems of work. Risk to be updated following completion GI and geotechnical analysis.		RSA	
14		1 design Stage Review		C		Temporary safe the elements of the construction will be subject to wave and tidal conditions		Failure of partially completed works leading to damage of surrounding structures. Potential failures in temporary condition leading to injury to workers.		Construction		3		4		12		Civil / Structural		design does not require removal of any of the existing structures. Hazard not eliminated at this Preliminary design Stage.		The partially constructed new rock revetment will be subject to the temporary loading in a repeat state. The design revision states will be identified and considered in the detailed design Stage. These are considered to be minimal due to the low works adding to existing structures, with no intentional damage to existing structures.		2		4		8		Damage to existing structures during construction which impacts their performance. Identified and considered in the detailed design. Contractor expected to consider protection measures for the partially constructed new structure.		Drawings & Documents (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE. Contractor to obtain frequent weather reports and be proactive in the assessment of weather conditions and adapt accordingly. Contractor's temporary works design to include storm conditions.		RSA	
15		1 design Stage Review		U		Public access to the beach		The rock revetment will have a footprint on the beach reducing the seaward area of the beach. This could lead to people becoming trapped during changing tides, leading to them climbing over the revetment or up the cliff		Public		3		4		12		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		The footprint of the revetments have been minimised as much as possible at this stage, including burying the rock rather than an exposure.		2		4		8		People becoming trapped during changing tides		Documents (to be prepared at CD stage)		designer / Client		Phase 3				ONGOING		designer to review beach access points during detailed design development. Consider installing warning signs at access points to highlight risks to the public		RSA	
16		1 design Stage Review		C		Delivery and storage of geotextile material		Risk of falling rolls of geotextile resulting in injury to construction personnel.		Staff		3		3		6		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Safe delivery and storage methods will be defined in the geotextile specification during detailed design.		2		3		6		Risk of falling rolls of geotextile resulting in injury to construction personnel and public.		Specifications (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Contractor to identify secure areas for storage of geotextile material and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed.		RSA	
17		1 design Stage Review		C		Delivery and storage of geotextile material		Risk of falling rolls of geotextile resulting in injury to public.		Public		3		3		6		Civil / Structural		Hazard not eliminated at this Preliminary design Stage.		Safe delivery and storage methods will be defined in the geotextile specification during detailed design. Ensure storage of geotextile in areas not accessible to the public where possible.		2		3		6		Risk of falling rolls of geotextile resulting in injury to construction personnel and public.		Specifications (to be prepared at CD stage)		designer / Contractor		Phase 3				ONGOING		Contractor to identify secure areas for storage of geotextile material and in accordance with the specification and propose method for storage. Experienced Contractor and subcontractors to be appointed.		RSA	

Project Meeting Date		Update Critical Risk Summary Tab				Probability		Worst Potential Severity (WPS) of Impact										Risk Rating							
Phase						1: Highly Unlikely 2: Unlikely 3: Possible 4: Likely 5: Highly Likely		1: Nil or slight injury / illness, property damage or environmental issue. 2: Minor injury / illness, property damage or environmental issue. 3: Moderate injury or illness, property damage or environmental issue. 4: Major injury or illness, property damage or environmental issue. 5: Fatal or long term disabling injury or illness. Significant property damage or environmental issue. 10: Multiple fatalities and catastrophic event										NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination. <div><div>High</div><div>Medium</div><div>Low</div></div> <div>HSEID risk resulting from design is unacceptable high. Review design to reduce HSEID residual risk to an acceptable and manageable level. HSEID risk resulting from design is permitted with appropriate design controls and management oversight in place. HSEID risk resulting from design is permitted.</div> <div><div>1</div><div>2</div><div>3</div><div>4</div><div>5</div><div>6</div><div>7</div><div>8</div><div>9</div><div>10</div><div>11</div><div>12</div><div>13</div><div>14</div><div>15</div><div>16</div><div>17</div><div>18</div><div>19</div><div>20</div><div>21</div><div>22</div><div>23</div><div>24</div></div>						11 Total High risks 9 Total mid risks 14 Total Low risks	
Project Name:		East Coast Railway - Phase 3 - CCAS				D3658302																			
Project Number:		D3658302																							
Client:		Iarnród Éireann Irish Rail																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
Risk ID	Design Hazard Review Stage Description	Phase	Activity	Potential Hazard	Person(s) Most at Risk	Prob	WPS	Initial Risk Rating	designer	design Measures to Eliminate Hazards	design Measures to Reduce Risk	Residual Prob	Residual WPS	Residual Risk Rating	Residual Risk Description	Included on Drawing No(s) or other doc. (give ref.)	Action By (Name or Role)	Target Date	Revised Target Date	Date Action Complete	Tracker Status	Comments	Primary Legislation		
18	S design Stage Review	C	Non-intrusive impacts on marine habitat	Obstruction to wildlife due to alleys/paths activities, in relation to noise and vibration assessed	Environment	3	3	9	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Correct permissions etc obtained in order to complete works. Conditions of permits will allow for protection of habitats/wildlife if required. Works are generally high up the beach and therefore present less of a concern for marine life.	2	3	6	Disruption to marine life.	To be covered in EIA and Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to provide thorough method statement and safe system of work. EIA provided at detailed design stage.	HSA		
19	S design Stage Review	U	Cliff erosion	Cliff erosion will occur between the rock revetments which will result in localized cliff falls with risk of injury to the public.	Public	3	3	9	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	design of the revetments will result in beaches forming in front of the unprotected areas of the cliffs thereby reducing the size and risk of erosion.	2	3	6	Risk of injury/death to the public.	Documents (to be prepared at DD stage)	designer / Client	Phase 3			ONGOING	At Detailed design stage further analysis will be undertaken to determine the location of the revetments to minimise the erosion of the cliffs. Consider installing warning signs for the public.	HSA		
20	S design Stage Review	C	Risk of discovery of Unexploded Ordnance (UXO)	Possible presence on site of unexploded ordnance. Loss of life, injury (including hearing damage) due to explosion.	Staff	1	5	5	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	UXO Desk study to be undertaken during detailed design development.	1	5	5	Possible presence on site of unexploded ordnance. Loss of life, injury (including hearing damage) due to explosion.	Drawings & Documents (to be prepared at DD stage) Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Risk Assessment to be updated after undertaking UXO survey.	HSA		
21	S design Stage Review	C	Excavations and Foundations	Rapid ingress of water, causing possible entrapment leading to injury/drowning of site personnel.	Staff	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	The toe excavation has been reinstated within the required structural stability. The proposed Concept design solutions can be adjusted to reduce the risk following results of the GI and geotechnical analysis, during detailed design.	1	5	5	Rapid ingress of water, causing possible entrapment leading to injury/drowning of site personnel.	Drawings (to be prepared at DD stage) Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to prepare method statement and safe systems of work and plan works to minimise access to the excavated area.	HSA		
22	S design Stage Review	C	Delivery of rock revetment	Potential for navigational hazards in shallow waters.	Staff	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Construction of temporary tracking routes for movement of rock by land may be required where waters are too shallow. This can therefore cause a significant potential for navigational hazards. The areas where this is applicable can be identified further at detailed design stage.	1	5	5	Potential for navigational hazards in shallow waters.	Contractor Suitability/Method Statement (this is not a Jacobs document)	Contractor	Phase 3			ONGOING	Contractor to prepare method statement and safe systems of work and plan works to minimise risk of navigational hazards. Experienced Contractor and subcontractors to be appointed.	HSA		
23	S design Stage Review	C	Delivery of rock	Falling rocks leading to injury/death of site personnel. Risk of injury to eyes as a result of rock splinters.	Staff	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Design has reviewed quantity of rock required by increasing the revetment slope where possible.	1	5	5	Falling objects leading to injury/death of site personnel. Risk of injury to eyes as a result of rock splinters.	Contractor Suitability/Method Statement (this is not a Jacobs document)	Contractor	Phase 3			ONGOING	Contractor to prepare method statement and safe system of work. Experienced Contractor and subcontractors to be appointed.	HSA		
24	S design Stage Review	C	Handling and placement of geotextile	Risk of overturning of plant and entrapment of personnel in the intertidal sub-tidal zone resulting in risk of injury or drowning.	Staff	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Use of geotextile reviewed where possible. Specifications in detailed design to include details of safe placement of geotextile.	1	5	5	Risk of overturning of plant and entrapment of personnel in the intertidal sub-tidal zone resulting in risk of injury or drowning.	Specifications (to be prepared at DD stage) Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to provide thorough method statement and safe system of work. Experienced Contractor and subcontractors to be appointed. Specification to include details of safe placement of geotextile.	HSA		
25	S design Stage Review	U	Change to swimming conditions	Structures within the coastal zone can change currents and swimming conditions which could lead to drowning.	Public	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	The proposed structures for the preferred option are all shoreline structures and should not impact the sea conditions. No breakwaters or groynes are proposed which could lead to changes in currents. Once the preferred option is confirmed after public consultation, this risk should be eliminated.	1	5	5	Minor risk of change in swimming conditions	Documents (to be prepared at DD stage)	designer / Client	Phase 3			ONGOING	Designer to consider further consider this risk through detailed design.	HSA		
26	S design Stage Review	C	Lifting operations. Lifting of plant or materials (i.e. rock) may be carried out in gully beds	There is a risk of the lifted item becoming out of control with the risk of crushing of personnel. Damage to property and injury to / death of personnel from overhead loads and falling objects.	Staff	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Approximate weights and approximate centre of gravity to be determined prior to lifting.	1	5	5	There is a risk of the lifted item becoming out of control with the risk of crushing of personnel. Damage to property and injury to / death of personnel from overhead loads and falling objects.	Drawings (to be prepared at DD stage) Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to prepare method statement of lifting and safe temporary working platform. Contractor to check the unit weight and centre of gravity before any thing is carried out. Contractor to obtain frequent weather reports and be proactive in the assessment of weather conditions and adapt accordingly.	HSA		
27	S design Stage Review	C	Falls from rock revetment	Injury to site personnel.	Staff	2	4	8	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Design minimises need for personnel working on revetment. Risk extent enables placement of majority of works by use of long-reach excavator working from beach.	1	4	4	Injury to site personnel.	Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to prepare method statement and safe systems of work	HSA		
28	S design Stage Review	U	Unstable/soft ground conditions in front of revetment	Risk of entrapment in unstable soft saturated ground in front of revetment - minimal access points.	Public	2	4	8	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Rock armour at toe reduces the potential for scour and subsequent impact on ground conditions.	1	4	4	Risk of entrapment in unstable soft saturated ground in front of revetment - minimal access points.	Documents (to be prepared at DD stage)	Client	Phase 3			ONGOING	Appropriate signage on promenade warning of risks of accessing beach area.	HSA		
29	S design Stage Review	U	Voeds in rock armour	Risk of falling/departure to the general public.	Public	2	4	8	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Beach access points etc to be considered in the detailed design Stage.	1	4	4	Risk that public could still fall onto / into rock revetment, but this would likely only occur if purposely climbing onto the revetment.	Drawings & Documents (to be prepared at DD stage)	Contractor / Client	Phase 3			ONGOING	Contractor to individually place rocks to minimise deep rock alleyways (voids) as per risk Specifications. Client to plan and undertake maintenance activities to reposition rocks if they become non-ventilated. Client to ensure signage is installed.	HSA		
30	S design Stage Review	U	Voeds in rock armour	Risk of falling/departure to the maintenance staff.	Staff	2	4	8	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Beach access points etc to be considered in the detailed design Stage.	1	4	4	Maintenance staff to take care to not climb onto rock revetment.	Drawings & Documents (to be prepared at DD stage)	Contractor / Client	Phase 3			ONGOING	Contractor to individually place rocks to minimise deep rock alleyways (voids) as per risk Specifications. Client to plan and undertake maintenance activities to reposition rocks if they become non-ventilated. Client to ensure signage is installed.	HSA		
31	S design Stage Review	U	Erosion / Beach lowering	Toe of the rock revetment could become partially exposed leading to trip hazard, or people falling between the rock voids through a very thin beach layer.	Public	2	4	8	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	The revetment toe has been designed to account for future beach lowering. Rock specifications during detailed design will specify rock placement to reduce deep rock alleyways (voids).	1	4	4	Slips, trips and fall or people becoming trapped	Documents (to be prepared at DD stage)	designer	Phase 3			ONGOING	Risk to be addressed throughout design development and toe detail updates as required to reduce risk. Contractor to individually place rocks to minimise deep rock alleyways (voids) as per risk Specifications.	HSA		
32	S design Stage Review	C	Exposing buried/hidden structures during excavation of revetment toe	Risk of injury to site personnel operating plant.	Staff	2	3	6	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Operators to take care when operating plant on the beach and in tidal zone. At detailed design stage, any pre-existing structures to be addressed and the contractor aware of these.	1	3	3	Risk of injury to site personnel operating plant.	Drawings (to be prepared at DD stage) Contractor Suitability/Method Statement (this is not a Jacobs document)	designer / Contractor	Phase 3			ONGOING	Contractor to prepare method statement and safe systems of work.	HSA		
33	S design Stage Review	C	Unloading of barge leading to oil spill	Unloading of barge leading to oil spill	Environment	2	5	10	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Barge is designed to be partially beached. Suitable use at correct tide times can limit the likelihood of grounding significantly.	1	3	3	Risk of barge being grounded.	Contractor Suitability/Method Statement (this is not a Jacobs document)	Contractor	Phase 3			ONGOING	Contractor to plan rock delivery with tidal restrictions. Contractor to prepare method statement and safe system of work. Experienced Contractor and subcontractors to be appointed.	HSA		
34	S design Stage Review	C	Working on the coast. Working in the tidal range. Incoming tide level can rise rapidly.	Working on beach or barge on an exposed coast has a heightened risk of drowning and loss of equipment due to tides or storms.	Staff	3	5	15	Civil / Structural	Hazard not eliminated at this Preliminary design Stage.	Construction in tidal zone unavoidable, but minimised and simplified as far as possible.	3	5	15	Tidal working on an exposed coast has a heightened risk of drowning and loss of equipment due to unexpected storms or unexpected regime.	Contractor Suitability/Method Statement (this is not a Jacobs document)	Contractor	Phase 3			ONGOING	Contractor to obtain tidal information to be able to plan work accordingly. Contractor to have consistent experience of working in tidal environment. Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE and identification of access points. Obtain frequent weather reports to predict tidal conditions. Tidal monitoring to be undertaken.	HSA		



Project Name:	East Coast Railway - Phase 3 - CCA5
Project Number:	D3658302
Client:	Iarnród Éireann Irish Rail

DESIGN HAZARD ELIMINATION & RISK REDUCTION SET UP PAGE

PERSON AT RISK	DESIGNER (Amend to suit)
Construction	Architect
Commissioning	Mechanical/ Electrical
Operations	Process
Maintenance	Civil / Structural
Decommissioning	Environmental
Demolition	Control & Instrumentation
Public	Piping
User Entry	HVAC
User Entry	Commissioning
	Non Jacobs Designer
	Client
	User entry
	User entry
	User entry
	All Disciplines

Review List
1: Design
2: Interactive Design Safety Session
3: HAZOP Meeting
4: HAZID Meeting
5: Routine Design Team Meeting
6: Design Stage Review
7: Pre-Tender Design Review
8: Construction Phase Design Revision
9: HSE in Design Review

Phase List
P Pre-construction
C Construction
M Maintain / Clean
U Use as a workplace
D Demolish/Decommission

Severity of Injury	
1	Nil or slight injury / illness, property damage or environmental issue.
2	Minor injury / illness, property damage or environmental issue.
3	Moderate injury or illness, property damage or environmental issue.
4	Major injury or illness, property damage or environmental issue.
5	Fatal or long term disabling injury or illness. Massive property damage or environmental issue.
10	Multiple fatality and catastrophic event

Probability	
1	Highly Unlikely
2	Unlikely
3	Possible
4	Likely
5	Highly Likely

Residual Risk
Yes
No



DESIGN HAZARD WHEEL

The deSign Hazard Wheel has been developed to assist technical design teams identify health, safety and environment in design hazards, considering the asset's whole lifecycle.

Refer to the [de5ign Manual](#) to download the most up to date interactive version of this tool.

