



| | | | |
|--|--|----------------------------------|--------|
| Business Management System | | Document No: | Page: |
| Guideline | | IB-TE-PR-3100-IB-G-04 | 1 of 8 |
| Design Hazard Elimination and Risk Register (DEHERRR) | | Effective Date: 26-Oct-2023 | 4 |
| Issuing Process: Engineering and Technical Services | Process Owner: P&PS ES&T Process Owner | Date Last Reviewed: 22-Sep-23 | |

This page is Blank

| Date Modified | Reason for Changes | Revision |
|----------------------|---|-----------------|
| 01/03/2020 | Initial Release | 0 |
| 16/02/2023 | Periodic review, document title changed | 1 |
| 13/03/2023 | Clarified Risk Rating, added Hazard Guideword definitions | 2 |
| 03/08/2023 | Included the hazard wheel as an additional tab. | 3 |
| 26/10/2023 | Minor improvements / clarifications | 4 |



DESIGN HAZARD ELIMINATION & RISK REDUCTION REGISTER

Document Number: Designers Risk Assessment

Project Title: East Coast Railway - Phase 3 - CCA1

Project Number: D3658302

Client: Iarnród Éireann Irish Rail

Project Manager: Damian Keneghan

Design Manager: Jon Denner

Local HSEiD Advisor: Hugh O'Sullivan

| Revision | Issue Date | Revision Description | Prepared By | Checked By | Reviewed By | Approved By |
|----------|------------|-----------------------------------|----------------|----------------------------|---------------|-----------------|
| A.1 | 05-Jan-24 | Draft for Concept Stage | David Thomas | Rita Martins | Jill Gambrell | Jon Denner |
| A.2 | 07-Oct-24 | Emerging Preferred Scheme Concept | Emily Marshall | Jill Savory (nee Gambrell) | Jill Savory | Jon Denner |
| A | 15-Aug-25 | FIRST ISSUE | Matt Colley | Oliver Gill | Jill Savory | Damien Keneghan |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Introduction

This provides a means of identifying design hazards and recording design mitigation and risk reduction actions taken.

All foreseeable design hazards for each discipline will be entered into the Design Hazard Elimination & Risk Reduction Register (DHERRR) by the Designers.

A single point of contact will be responsible for coordinating design stakeholder input to the DHERRR to ensure that there are no gaps in design information knowledge exchange.

The discipline lead designer(s) will be responsible for ensuring completeness and consistency of their design discipline across the project.

The full completed DHERRR shall form part of the design record for this project.

Drawings and documents which contain significant risks shall reference this document in the drawings or document notes.

| Hazard / Risk Register completion | | |
|-----------------------------------|---|---|
| Column 1 | Risk ID | Enter the Hazard/ Risk number, this should be sequential. |
| Column 2 | Design Hazard Review Activity Description | State what activity the design hazard was identified (from pull down menu): <ul style="list-style-type: none">• Design• Interactive Design Safety Session• Hazop Meeting• Hazid Meeting• Routine Design Team Meeting• Design Stage Meeting• Pre-Tender Design Review Meeting• Construction Phase Design Revision• HSE in Design Review |
| Column 3 | Phase | Identify what phase of the project the Hazard applies to (from pull down menu): <ul style="list-style-type: none">• P - Pre-construction• C - Construction• M - Maintain / Clean• U - Use as a workplace• D - Demolish/Decommission |
| Column 4 | Activity | Describe the Activity to be undertaken where a Hazard may be present |
| Column 5 | Potential Hazard | Describe the Hazard associated with the described activity |
| Column 6 | Who is at Risk | Identify who is at risk against each associated activity (from pull down menu): <ul style="list-style-type: none">• Construction• Commissioning• Operations• Maintenance• Decommissioning• Demolition• Public |
| Column 7 | Probability | Determine the Probability of the unmitigated Hazard (from pull down menu). <ul style="list-style-type: none">• 1 - Highly Unlikely• 2 - Unlikely• 3 - Possible• 4 - Likely• 5 - Highly Likely |
| Column 8 | Worst Potential Severity (WPS) | Determine the Worst Potential Severity (WPS) of the unmitigated Hazard (from pull down menu). <ul style="list-style-type: none">• 1 - Nil or slight injury / illness, property damage or environmental issue.• 2 - Minor injury / illness, property damage or environmental issue• 3 - Moderate injury or illness, property damage or environmental issue• 4 - Major injury or illness, property damage or environmental issue.• 5 - Fatal or long term disabling injury or illness. Significant property damage or environmental issue. • 6 - Major injury or illness, property damage or environmental issue. |
| Column 9 Severity | Initial Risk Rating | Calculates the Initial Risk Rating of the unmitigated hazard (Probability x WPS) Automatic RAG for status 1 - 5 - Green 6 - 10 - Amber 10 - 15 - Red |
| Column 10 Risk | Designer | Select the design discipline raising the hazard (amend to suit in the 'Reference' tab) <ul style="list-style-type: none">• Architect• Mechanical• Electrical• Civil/Structural• Environmental• Control / Instrumentation• Piping• HVAC• Commissioning• Non Jacobs Designer• Client• User entry• All Disciplines |
| Column 11 | Design Measures To Eliminate Hazard | Describe the Design Measures to be implemented to Eliminate the Hazard as a FIRST CHOICE |
| Column 12 | Design Measures To Reduce Risk | Describe the Design Measures to be implemented to Reduce the Risk associated with the Hazard SECOND CHOICE |
| Column 13 | Residual Probability | Determine the Probability of the residual risk from the hazard (from pull down menu). Selection per column 7 |
| Column 14 | Residual WPS | Determine the Severity of the residual risk from the Hazard (from pull down menu). Selection per column 8 |
| Column 15 | Residual Risk Rating | Calculates the Residual Risk Rating from the hazard (Probability x WPS) Automatic RAG for status |
| Column 16 | Residual Risk Description | Describe clearly the Residual Risk associated with the Hazard to be managed by those using the Design |
| Column 17 | Included in Drawing No(s) | List the documents where the Residual Risk has been communicated to those using the Design |
| Column 18 | Action By | State who the action is to be taken/completed (Name or Role) |
| Column 19 | Target Date | Insert the initial target completion date here. This date should not be revised |
| Column 20 | Revised Target Date | Insert the latest revised target completion date here. |
| Column 21 | Date Action Complete | Insert the date the Action was completed - or was transferred to a subsequent action |
| Column 22 | Tracker Status | Automatic RAG rating for status. GREEN indicates that the action is ongoing with time in hand. AMBER is imminently due and RED indicates due or overdue |
| Column 23 | Comments | Insert comments here relating to current status, whether the action is fully closed out, or is subsumed into another action etc |
| Column 24 | Primary Legislation | Identify the primary legislation in the country where the design hazard relates to (where applicable). |

The HSE in Design Review shall confirm that the Design Hazard Elimination and Risk Reduction process has been completed and that the Residual Risks are acceptable to the Project.

Information contained in this document is confidential and proprietary to Jacobs or its affiliates and is for reference only. Jacobs does not make any representation or warranty and shall not be liable in any way with respect to the information contained herein or the use thereof. The information shall not be reproduced, copied, loaned, exhibited, disclosed or used in whole or in part without the prior written consent of Jacobs. The document and any copies thereof shall be returned on request of Jacobs. All rights reserved.



| | |
|------------------------|-------------------------------------|
| Project Name: | East Coast Railway - Phase 3 - CCA1 |
| Project Number: | D3658302 |
| Client: | Iarnród Éireann Irish Rail |

DESIGN HAZARD ELIMINATION & RISK REDUCTION REGISTER OF DESIGN REVIEWS

[illegible]

CRITICAL RISK SUMMARY REPORT

Jacobs

Project Number: D3658302 Project Title: East Coast Railway - Phase 3 - CCA1

Project Manager: Damian Keneghan

Design Manager: Jon Denner

Date of Issue: 19/08/25

OVERVIEW OF CRITICAL RISKS ASSOCIATED WITH THE PROJECT. This identifies the top 20 hazards/risks associated with design, construction, operation, maintenance and demolition of the project.

| Comments | | Residual Risk Summary | |
|---|-------------|--------------------------|----|
| . Number of completed Mitigation Actions over latest reporting period | <div></div> | Number of 'High' risks | 13 |
| . Number of revised Mitigation Actions over latest reporting period | <div></div> | Number of 'Medium' risks | 4 |
| . Number of new risks over latest reporting period | <div></div> | Number of 'Low' risks | 16 |
| . Number of closed risks over latest reporting period | <div></div> | | |
| . Number of risks with modified scores over latest reporting period | <div></div> | | |
| Suggested areas / topics for comment: | | | |
| . Involvement and competency of project team members with risk management | | | |
| . Tabling and review of risk register at monthly design team meeting | | | |
| . Quality and quantity of design mitigation actions in place | | | |

NOTE: Please do not add or remove lines to the table below as this will disable the "Update Critical Risk Table" macro. "Risk ID" is to be retained in Cell B42.

| 1 | 4 | 5 | 12 | 16 | 18 | 22 | 23 |
|---------|--|--|--|--|--------------------------|----------------|--|
| Risk ID | Activity | Potential Hazard | design Measures to Reduce Risk | Residual Risk Description | Action By (Name or Role) | Tracker Status | Comments |
| 1 | Use of vehicles/plant on site - Public | Transportation over foreshore and access ramps, etc. Potential plant overturning leading to potential for injury/death to members of public with access to the foreshore. | Access points to be identified and to be incorporated during design development. | Transportation over foreshore and access ramps, etc. Potential plant overturning leading to potential for injury/death to members of public with access to the foreshore. | Contractor | ONGOING | Contractor to include appropriate traffic management and works segregation in method statements with mitigation and reduction measures to separate vehicles and public. |
| 2 | Use of vehicles/plant on site - Construction Staff | Transportation over foreshore and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting | Access points and restrictions to be incorporated at preliminary design stage. At a minimum, existing access points will be maintained, and additional access points will be | Transportation over foreshore and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting from vehicles overturning. | Contractor | ONGOING | Contractor to include site access routes and working areas with mitigation and reduction measures in method statements. Detailed design to consider access restrictions (e.g. ramp loadings) |
| 4 | Existing Services | Damage to existing services during construction leading to death or injury to site | Full services survey to be undertaken during detailed design development. | Damage to existing services during construction leading to death or injury to site personnel. | designer / Contractor | ONGOING | Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable. Working methods for excavations to be developed to detect, locate and identify services. |
| 5 | Unforeseen services present | Striking of live services causing electrocution, explosion, flooding and / or | Full services survey to be undertaken during design development. | Striking of live services causing electrocution, explosion, flooding and / or | Contractor | ONGOING | Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable. Working methods for excavations to be developed |
| 7 | Unstable ground conditions | Potential for site operatives or plant to become stuck in pockets of soft or loose ground. Instability of plant working in area of low soil strength. Risk of suffocation, crash injuries from sinking into ground/loss or damage to plant | Inform contractor of risk of soft ground from GI and geotechnical analysis in detailed design. | Potential for site operatives or plant to become stuck in pockets of soft ground. Instability of plant working in area of low soil strength. Risk of suffocation, crash injuries from sinking into ground/loss or damage to plant | designer / Contractor | ONGOING | Contractor to prepare method statement and safe systems of work. Risk to be updated following completion GI and geotechnical analysis. |
| 8 | In temporary state the elements of the construction will be subject to wave and tidal conditions | Failure of partially completed works leading to damage of surrounding structures. Potential failure in temporary condition leading to injury to workers | The partially constructed new revetment will be subject to the temporary loading in a transient state. The design transient states will be identified and considered in the detailed design Stage. These are considered to be minimal due to the new works adding to existing structures, with no intentional damage to existing structures. | Demolition of existing structures during may impacts the performance of sea defences. These locations will be identified and construction sequencing will be considered in the detailed design to minimise impact. Contractor expected to consider protection measures for the partially | designer / Contractor | ONGOING | Contractor to have competent experience of working in tidal environment. Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE. Contractor to obtain frequent weather reports and be proactive in the assessment of weather conditions and adapt accordingly. Contractor's temporary works design to include storm conditions. |
| 12 | Use of concrete or other potentially contaminating materials | Contamination of the environment. Injury to site operatives. | The design prioritises use of prefabricated elements to result working time on site to minimise the volume of in situ concrete. During detailed design, where required, joints to be spaced closely spaced to allow for preparation, casting and | Contamination of the environment. | Contractor | ONGOING | designer to minimise concrete in situ works. Contractor to insure experienced and trained personnel to handle potentially contaminating materials. Contractor to provide thorough method statement and safe system of work. |
| 13 | Use of concrete or other potentially contaminating materials | Injury of operatives (burns,...) | The design prioritises use of prefabricated elements to result working time on site to minimise the volume of in situ concrete. During detailed design, where required, in situ works to be simplified to minimise | Injury of operatives (burns,...) | Contractor | ONGOING | designer to minimise concrete in situ works. Contractor to insure experienced and trained personnel to handle potentially hazardous materials and provide adequate PPE. Contractor to provide thorough method statement and safe system of work. |
| 15 | Works between construction phases | Risk of cutting, trip hazard. The precast construction may involve dowel bars on the ground or starter bar protruding out from | Minimise in situ rebar connections by using precast. | Risk of cutting, trip hazard. The precast construction may involve dowel bars on the ground or starter bar protruding out from | designer / Contractor | ONGOING | designer to design and minimise dowel connections during detailed design stage. Contractor to provide coloured plastic caps to every protruding bar. |
| 17 | Lifting operations | Risk of plant overturning during moving or lifting on slope. | The proposed Concept design solutions can be adjusted to reduce the risk following results of the GI and geotechnical analysis. Allowable bearing capacity of slope revetment to be checked and shared with Contractor for temporary works design. | Risk of plant overturning on slope or temporary working platform - Contractor to undertake safe working practices | designer / Contractor | ONGOING | designer to assess the bearing capacity of the existing concrete structures. Contractor to prepare method statement of lifting and safe temporary working platform. |
| 22 | Transportation of precast units | Striking of live services overhead rail cables causing electrocution, and/or | Known services identified on drawings | Striking of live services overhead rail cables causing electrocution, and/or | Contractor | ONGOING | Client to agree procedures for cable isolation. Contractor to provide thorough method statement and safe system of work. |
| 23 | Transportation of precast units | Striking of live services overhead rail cables damaging cables and causing train cancellations | Known services identified on drawings | Striking of live services overhead rail cables damaging cables and causing train cancellations | Contractor | ONGOING | Client to agree procedures for cable isolation. Contractor to provide thorough method statement and safe system of work. |
| 25 | Working within a designated site | The risk of environmental damage through movement of material, placement of pre-cast units | Correct permissions etc obtained in order to complete works. Conditions of permit to be followed | Environmental damage. | designer / Contractor | ONGOING | Contractor to provide thorough method statement and safe system of work. EIA provided at detailed design stage. |
| 26 | Noise/vibration impacts on marine habitat | Disruption to wildlife due to site/plant activities, in relation to noise and vibration caused. | Correct permissions etc obtained in order to complete works. Conditions of permit will allow for protection of habitat/wildlife if required. Works are generally high up the beach and therefore present less of a concern for | Disruption to marine life. | designer / Contractor | ONGOING | Contractor to provide thorough method statement and safe system of work. EIA provided at detailed design stage. |
| 27 | Managing public access to works | Potential for public to become injured if gaining access to site works while heavy plant etc are | At detailed design stage, contractors to address public access concerns as part of method statement. | Risk of injury to public due to access gained to site. | designer / Contractor | ONGOING | Contractor to prepare method statement and safe systems of work. These will ensure that the chance of public access to the site is limited as much as practically possible. |
| 32 | Public accessing beach areas during storm conditions | Risk of drowning | designer to advise Client that warning signs should be installed at the access points to the coastal defence (i.e. at access points through the flood wall onto the | Risk of drowning | designer / Client | ONGOING | Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles |
| 33 | Proximity to Trainline | Risk of construction next to trainline - collisions, vibrations, noise | New structures are to be constructed with rail track safety clearances where conditions allow. Strict regulatory guidelines must be followed. Worker training provision required to advise on hazards of working near | Collision with train, vibrations from train causing rock fall | designer / Client | ONGOING | Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles |
| | | | | | | | |
| | | | | | | | |

Update Critical Risk Summary Tab


Probability

1: Highly Unlikely
2: Unlikely
3: Possible
4: Likely
5: Highly Likely

- 1: Nil or slight injury / illness, property damage or environmental issue.
- 2: Minor injury / illness, property damage or environmental issue.
- 3: Moderate injury or illness, property damage or environmental issue.
- 4: Major injury or illness, property damage or environmental issue.

NOTE: The purpose of Risk Rating is to determine which risks are significant. It is a subjective assessment and not an absolute or precise determination

| | |
|--------|--|
| High | HSEID risk resulting from design is unacceptably high. |
| Medium | HSEID risk resulting from design is permitted with |
| Low | HSEID risk resulting from design is permitted. |



13 Total high risks
4 Total med risks
16 Total low risks

| 3 | | 4 | | 5 | | 6 | | 7 | | 8 | | 9 | | 10 | | 11 | | 12 | | 13 | | 14 | | 15 | | 16 | | 17 | | 18 | | 19 | | 20 | | 21 | | 22 | | 23 | | 24 | |
|----------------------------|------------------------|-------|---|---|--------------|------------------|---|-------------------|--------------------|---|--|-----|---|---------------------|---|---|-----------------------|--------------------------------------|--|--------------------------------|--|---------------|---|--------------|--|----------------------|--|---------------------------|--|---|--|--------------------------|--|-------------|--|---------------------|--|----------------------|--|----------------|--|---------------------|--|
| design Hazard Review Stage | | Phase | | Activity | | Potential Hazard | | Person(s) at Risk | | Prob | | WPS | | Initial Risk Rating | | designer | | design Measures to Eliminate Hazards | | design Measures to Reduce Risk | | Residual Prob | | Residual WPS | | Residual Risk Rating | | Residual Risk Description | | Included on Drawing No(s) or other doc. (give ref.) | | Action By (Name or Role) | | Target Date | | Revised Target Date | | Date Action Complete | | Tracker Status | | Primary Legislation | |
| ##### | 5: design Stage Review | C | Transportation of precast units | Striking of live services overhead rail cables causing electrocution, and/or explosion. | Staff | 4 | 5 | 20 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Known services identified on drawings | 4 | 5 | 20 | Striking of live services overhead rail cables causing electrocution, and/or explosion. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Client to agree procedures for cable isolation. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| ##### | 5: design Stage Review | C | Existing Services | Damage to existing services during construction leading to death or injury to site personnel. | Staff | 3 | 5 | 15 | Civil / Structural | Preliminary identification of services included on Plan drawings. Hazard not eliminated at this Concept design Stage. | Full services survey to be undertaken during detailed design development. | 3 | 5 | 15 | Damage to existing services during construction leading to death or injury to site personnel. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable. Working methods for excavations to be developed to detect, locate and identify services. | HSA | | | | | | | | | | | | | | | | | | | |
| ##### | 5: design Stage Review | C | Unforeseen services present | Striking of live services causing electrocution, explosion, flooding and / or disruption of services. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Full services survey to be undertaken during design development. | 3 | 5 | 15 | Striking of live services causing electrocution, explosion, flooding and / or disruption of services. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Full services search to be undertaken at detailed design stage. Contractor to survey location prior to excavation works, where reasonable. Working methods for excavations to be developed to detect, locate and identify services. | HSA | | | | | | | | | | | | | | | | | | | |
| ##### | 5: design Stage Review | C | Transportation of precast units | Striking of live services overhead rail cables damaging cables and causing train cancellations and delays. | Client | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Known services identified on drawings | 3 | 5 | 15 | Striking of live services overhead rail cables damaging cables and causing train cancellations and delays. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Client to agree procedures for cable isolation. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| ##### | 5: design Stage Review | U | Public accessing beach areas during storm conditions | Risk of drowning | Public | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | designer to advise Client that warning signs should be installed at the access points to the coastal defence (i.e. access points through the flood wall onto the promenade) | 3 | 5 | 15 | Risk of drowning | Documents (to be prepared at DD stage) | designer / Client | Phase 4 | | | | ONGOING | Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles. | HSA | | | | | | | | | | | | | | | | | | | |
| 1 | 5: design Stage Review | C | Use of vehicles/plant on site - Public | Transportation over foreshore and access ramps, etc. Potential plant overturning leading to potential for injury/death to members of public with access to the foreshore. | Public | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Access points to be identified and to be incorporated during design development. | 2 | 5 | 10 | Transportation over foreshore and access ramps, etc. Potential plant overturning leading to potential for injury/death to members of public with access to the foreshore. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Contractor to include appropriate traffic management and works segregation in method statements with mitigation and reduction measures to separate vehicles and public. | HSA | | | | | | | | | | | | | | | | | | | |
| 2 | 5: design Stage Review | C | Use of vehicles/plant on site - Construction Staff | Transportation over foreshore and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting from vehicles overturning. | Staff | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Access points and restrictions to be incorporated at preliminary design stage. At a minimum, existing access points will be maintained, and additional access points will be considered. | 2 | 5 | 10 | Transportation over foreshore and access ramps, etc. Potentially leading to potential injury/death to Construction staff resulting from vehicles overturning. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Contractor to include site access routes and working areas with mitigation and reduction measures in method statements. Detailed design to consider access restrictions (e.g. ramp loadings) | HSA | | | | | | | | | | | | | | | | | | | |
| 3 | 5: design Stage Review | C | Unstable ground conditions | Potential for site operatives or plant to become stuck in pockets of soft or loose ground. Instability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/loss of ground to plant. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Inform contractor of risk of soft ground from GI and geotechnical analysis in detailed design. | 2 | 5 | 10 | Potential for site operatives or plant to become stuck in pockets of soft ground. Instability of plant working in area of low soil strength. Risk of suffocation, crush injuries from sinking into ground/loss of ground to plant. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to prepare method statement and safe systems of work. Risk to be updated following completion GI and geotechnical analysis. | HSA | | | | | | | | | | | | | | | | | | | |
| 4 | 5: design Stage Review | C | Use of concrete or other potentially contaminating materials | Contamination of the environment. Injury to site operatives. | Staff | 3 | 4 | 12 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The design prioritises use of prefabricated elements to result working time on site to minimise the volume of in situ concrete. During detailed design, where required, joints to be spaced closely spaced to allow for preparation, casting and adequate curing within lifts. | 2 | 5 | 10 | Contamination of the environment. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | designer to minimise concrete in situ works. Contractor to insure experienced and trained personnel to handle potentially contaminating materials and provide adequate PPE. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 5 | 5: design Stage Review | C | Use of concrete or other potentially contaminating materials | Injury of operatives (burns,...) | Staff | 3 | 4 | 12 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The design prioritises use of prefabricated elements to result working time on site to minimise the volume of in situ concrete. During detailed design, where required, in situ works to be simplified to minimise exposure. | 2 | 5 | 10 | Injury of operatives (burns,...) | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | designer to minimise concrete in situ works. Contractor to insure experienced and trained personnel to handle potentially hazardous materials and provide adequate PPE. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 6 | 5: design Stage Review | C | Lifting operations | Risk of plant overturning during moving or lifting on slope. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The proposed Concept design solutions can be adjusted to reduce the risk following results of the GI and geotechnical analysis. Allowable bearing capacity of slope reinforcement to be checked and shared with Contractor for temporary works design. | 2 | 5 | 10 | Risk of plant overturning on slope or temporary working platform - Contractor to undertake safe working practices. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to assess the bearing capacity of the existing concrete structure. Contractor to prepare method statement of lifting and safe temporary working platform. | HSA | | | | | | | | | | | | | | | | | | | |
| 7 | 5: design Stage Review | C | Managing public access to works | Potential for public to become injured if gaining access to site works while heavy plant etc are working. | Public | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | At detailed design stage, contractor to address public access concerns as part of method statement. | 2 | 5 | 10 | Risk of injury to public due to access gained to site. | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to prepare method statement and safe systems of work. These will ensure that the chance of public access to the site is limited as much as practically possible. | HSA | | | | | | | | | | | | | | | | | | | |
| 8 | 5: design Stage Review | C | Proximity to Trainline | Risk of construction next to working - collisions, vibrations, noise | Staff | 2 | 5 | 10 | Civil / Structural | Risk not eliminated at this Concept design Stage. | New structures are to be constructed outwith rail track safety clearances where conditions allow. Strict regulatory guidelines must be followed. Worker training provision required to be included on hazards of working near railways. | 2 | 5 | 10 | Collision with train, vibrations from train causing rock fall | Documents (to be prepared at DD stage) | designer / Client | Phase 4 | | | | ONGOING | Client to ensure signage is installed at visible locations along the access points. Signs should also be provided to warn pedestrians of presence of maintenance vehicles. | HSA | | | | | | | | | | | | | | | | | | | |
| 9 | 5: design Stage Review | C | In temporary state the elements of the construction will be subject to wave and tidal conditions | Failure of partially completed works leading to damage of surrounding structures. Potential failure in temporary condition leading to injury to workers. | Construction | 3 | 4 | 12 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The partially constructed new treatment will be subject to the temporary loading in a transient state. The design transient states will be identified and considered in the detailed design Stage. These are considered to be minimal due to the new works adding to existing structures, with no intentional damage to existing structures. | 2 | 4 | 8 | Demotion of existing structures during may impacts the performance of sea defences. These locations will be identified and construction sequencing will be considered in the detailed design to minimise impact. Contractor expected to consider protection measures for the partially constructed new structure. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE. Contractor to obtain frequent weather reports and be proactive in the assessment of weather conditions and adapt accordingly. Contractor's temporary works design to include storm conditions. | HSA | | | | | | | | | | | | | | | | | | | |
| 10 | 5: design Stage Review | C | Works between construction phases | Risk of cutting, trip hazard. The precast construction may involve dowel bars on the ground or starter bar protruding out from concrete. | Staff | 3 | 2 | 6 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Minimise in situ rebar connections by using precast. | 3 | 2 | 6 | Risk of cutting, trip hazard. The precast construction may involve dowel bars on the ground or starter bar protruding out from concrete. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | designer to design and minimise dowel connections during detailed design stage. Contractor to provide coloured plastic caps to every protruding bar. | HSA | | | | | | | | | | | | | | | | | | | |
| 11 | 5: design Stage Review | C | Working within a designated site | The risk of environmental damage through movement of material, placement of pre-cast units etc. | Environment | 3 | 3 | 9 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Correct permissions etc obtained in order to complete works. Conditions of permit to be followed. | 2 | 3 | 6 | Environmental damage. | To be covered in EIA and Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to provide thorough method statement and safe system of work. EIA provided at detailed design stage. | HSA | | | | | | | | | | | | | | | | | | | |
| 12 | 5: design Stage Review | C | Noise/vibration impacts on marine habitat | Disruption to wildlife due to site/unexpected activities, in relation to noise and vibration caused. | Environment | 3 | 3 | 9 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Correct permissions etc obtained in order to complete works. Works are generally high up the beach and therefore present less of a concern for marine life. | 2 | 3 | 6 | Disruption to marine life. | To be covered in EIA and Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to provide thorough method statement and safe system of work. EIA provided at detailed design stage. | HSA | | | | | | | | | | | | | | | | | | | |
| 13 | 5: design Stage Review | C | Risk of discovery of Unexploded Ordnance (UXO) | Possible presence on site of unexploded ordnance. Loss of life, injury (including hearing damage) due to explosion. | Staff | 1 | 5 | 5 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | UXO Desk study to be undertaken during detailed design development | 1 | 5 | 5 | Possible presence on site of unexploded ordnance. Loss of life, injury (including hearing damage) due to explosion. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Risk Assessment to be updated after undertaking UXO survey. | HSA | | | | | | | | | | | | | | | | | | | |
| 14 | 5: design Stage Review | C | Working on the coast. Working in the tidal range. Incoming tide level can rise rapidly. | Total working on an exposed coast has a heightened risk of drowning and loss of equipment due to un-expected storms or wave/current regime. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The design prioritises use of prefabricated elements to result working time on site. However, construction in tidal zone unavoidable, but minimized and simplified as far as possible. | 1 | 5 | 5 | Total working on an exposed coast has a heightened risk of drowning and loss of equipment due to un-expected storms or wave/current regime. | Contractor Buildability/Method Statement (this is not a Jacobs document) | Contractor | Phase 4 | | | | ONGOING | Contractor to obtain tidal information to be able to plan work accordingly. Contractor to have competent experience of working in tidal environment. Contractor to develop safe systems of work in intertidal areas including the provision of appropriate PPE and identification of access points. Obtain frequent weather reports to predict tidal conditions. Tidal monitoring to be undertaken. | HSA | | | | | | | | | | | | | | | | | | | |
| 15 | 5: design Stage Review | C | Undermining/stability of existing structures leading to collapse | Collapse of existing structures and/or crushing/injury to personnel and plant. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The proposed Concept design solutions can be adjusted to reduce the risk following results of the GI and geotechnical analysis, during detailed design. | 1 | 5 | 5 | Undermining/stability/overloading of existing structures leading to damage/collapse. Assessment of access routes and temporary works (by Contractor). | Drawings & Documents (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Risk to be updated following completion GI and geotechnical analysis. These data and visual dilapidation combined will support the determination of the tolerable loading. | HSA | | | | | | | | | | | | | | | | | | | |
| 16 | 5: design Stage Review | C | Excavations and Foundations | Rapid ingress of water, causing possible entrapment leading to injury/drowning of site personnel. | Staff | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The sea excavations have been avoided for the required structure stability where practical. The proposed Concept design solutions can be adjusted to reduce the risk following results of the GI and geotechnical analysis, during detailed design. | 1 | 5 | 5 | Rapid ingress of water, causing possible entrapment leading to injury/drowning of site personnel. | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to prepare method statement and safe systems of work and plan works to minimise access to the excavated area. | HSA | | | | | | | | | | | | | | | | | | | |
| 17 | 5: design Stage Review | C | In situ concrete pouring | Risk of unstable formwork and falsework on existing sloping concrete reinforcement. | Staff | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | The design prioritises use of prefabricated elements to result working time on site to minimise the volume of in situ concrete and replace formwork and falsework on slope to permanent precast element. | 1 | 5 | 5 | Risk of unstable formwork remains. Contractor to undertake temp works design and consider staging the concrete pours at detailed design stage. | Contractor Buildability/Method Statement (this is not a Jacobs document) & Temporary works design | designer | Phase 4 | | | | ONGOING | designer to minimise volume of in situ concrete during detailed design. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 18 | 5: design Stage Review | C | Lifting operations. Lifting of plant materials (e.g. precast units) may be carried out in gusty winds | There is a risk of the lifted item becoming out of control with the risk of crushing of personnel. Damage to property and injury to / death of personnel from overhead loads and falling objects. | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Approximate weights and approximate centre of gravity of precast units to be shown in detailed design drawings. | 1 | 5 | 5 | There is a risk of the lifted item becoming out of control with the risk of crushing of personnel. Damage to property and injury to / death of personnel from overhead loads and falling objects. | Contractor Buildability/Method Statement (this is not a Jacobs document) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to check the unit weight and centre of gravity before any lifting is carried out. Contractor to obtain frequent weather reports and be proactive in the assessment of weather conditions and adapt accordingly. | HSA | | | | | | | | | | | | | | | | | | | |
| 19 | 5: design Stage Review | C | Brittle failure of precast units | Sudden failure of precast unit. Crushing / impact injuries to site operatives | Staff | 3 | 5 | 15 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Approximate weights and approximate centre of gravity of precast units to be shown in detailed design drawings. | 1 | 5 | 5 | Crushing / impact injuries to site operatives | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to prepare method statement of lifting and safe temporary working platform. Contractor to check the unit weight and centre of gravity before any lifting is carried out. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 20 | 5: design Stage Review | C | Failure of lifting anchors | Damage to property and injury to / death of personnel from overhead loads and falling objects. | Staff | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Approximate weights and approximate centre of gravity of precast units to be shown in detailed design drawings. | 1 | 5 | 5 | Damage to property and injury to / death of personnel from overhead loads and falling objects. | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to undertake lifting anchor design and include additional anchor point strengthening requirements, if required. It is normal practice for the contractor to undertake temporary works design. Contractor to check the unit weight and centre of gravity before any lifting is carried out. Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 21 | 5: design Stage Review | C | Transportation of precast units | Damage to property and injury to / death of personnel from overhead loads and falling objects. | Public | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Units to be designed to fit the train carriages. | 1 | 5 | 5 | Damage to property and injury to / death of personnel from overhead loads and falling objects. | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 22 | 5: design Stage Review | C | Stability of wall raising during construction | Collapse of the wall during construction, either due to wave overtopping or general instability of the walls during the temporary state. | Staff | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Transient state to be considered during detailed design Stage. | 1 | 5 | 5 | Collapse of the wall stems during construction | Drawings (to be prepared at DD stage) | designer / Contractor | Phase 4 | | | | ONGOING | Contractor to provide thorough method statement and safe system of work. | HSA | | | | | | | | | | | | | | | | | | | |
| 23 | 5: design Stage Review | U | Wave overtopping onto the footpath | Injury from large waves overtopping the seawalls onto the footpath | Public | 2 | 5 | 10 | Civil / Structural | Hazard not eliminated at this Concept design Stage. | Risk reduced by designing front wave walls to minimise overtopping onto footpaths. Footpath heights raised to provide the majority of the public with a clear view of the sea. Overtopping rates onto the footpath to be assessed during detailed design development. | 1 | 5 | 5 | Injury due to waves | Drawings & Documents (to be prepared at DD stage) | designer | Phase 4 | | | | ONGOING | designer to undertake further analysis of wave overtopping and geometry of structures during design development | HSA | | | | | | | | | | | | | | | | | | | |



| | |
|-----------------|-------------------------------------|
| Project Name: | East Coast Railway - Phase 3 - CCA1 |
| Project Number: | D3658302 |
| Client: | Iarnród Éireann Irish Rail |

DESIGN HAZARD ELIMINATION & RISK REDUCTION SET UP PAGE

| PERSON AT RISK | DESIGNER (Amend to suit) |
|-----------------|---------------------------|
| Construction | Architect |
| Commissioning | Mechanical/ Electrical |
| Operations | Process |
| Maintenance | Civil / Structural |
| Decommissioning | Environmental |
| Demolition | Control & Instrumentation |
| Public | Piping |
| User Entry | HVAC |
| User Entry | Commissioning |
| | Non Jacobs Designer |
| | Client |
| | User entry |
| | User entry |
| | User entry |
| | All Disciplines |

| Review List |
|---------------------------------------|
| 1: Design |
| 2: Interactive Design Safety Session |
| 3: HAZOP Meeting |
| 4: HAZID Meeting |
| 5: Routine Design Team Meeting |
| 6: Design Stage Review |
| 7: Pre-Tender Design Review |
| 8: Construction Phase Design Revision |
| 9: HSE in Design Review |

| Phase List |
|-------------------------|
| P Pre-construction |
| C Construction |
| M Maintain / Clean |
| U Use as a workplace |
| D Demolish/Decommission |

| Severity of Injury | |
|--------------------|---|
| 1 | Nil or slight injury / illness, property damage or environmental issue. |
| 2 | Minor injury / illness, property damage or environmental issue. |
| 3 | Moderate injury or illness, property damage or environmental issue. |
| 4 | Major injury or illness, property damage or environmental issue. |
| 5 | Fatal or long term disabling injury or illness. Massive property damage or environmental issue. |
| 10 | Multiple fatality and catastrophic event |

| Probability | |
|-------------|-----------------|
| 1 | Highly Unlikely |
| 2 | Unlikely |
| 3 | Possible |
| 4 | Likely |
| 5 | Highly Likely |

| Residual Risk |
|---------------|
| Yes |
| No |

DE5IGN HAZARD WHEEL

The de5ign Hazard Wheel has been developed to assist technical design teams identify health, safety and environment in design hazards, considering the asset's whole lifecycle.

Refer to the [de5ign Manual](#) to download the most up to date interactive version of this tool.

